

EXTENSION OF TIME PROPOSAL

1	Name of work	Road Development & Asphalting works at Ashraya Layout Residency Road in ward NO-11
2	Amount of Work Portion	10.00 lakhs
3	Estimated Cost	10-00 lakhs
4	Name of contractor	N. Keeshi
5	Agreement No.	62/15-16, Dt: 29/04/15
6	No. and date under which work order issued	63/15-16, Dt: 29/04/15
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	10%
12	Work carried out during 1st extension	30%
13	Work carried out during 2nd extension	—
14	Time now applied for	180 days
15	Date of recommending time limit applied for	—
16	Whether the original application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	yes
21	Remarks of the AEE and the daily rate of penalty proposed	BWSB work has been taken on
22	Remarks of the EE with the daily rate of penalty proposed	work spot. Approved by AEE
23	Remarks of the CE with the daily rate of penalty proposed	Approval

Assistant Engineer

Assistant Executive Engineer

Assistant Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone
Jhath Bangalore Mahanagara
Bangalore 99